

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY - EOAT - East Godavari District - Package No.AP 05 IX LB05 - "Construction of bridge across Vattigadda vagu on Dusariam to Subbampadu road at Km 1/2 + 150 and Construction of bridge across china kalva on the road from Mollimetla to Labbarthi in East Godavari District"- Granting of Post Facto Extension of Agreement Time upto 21.10.2012 for a period of 116 days without penalty - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 2222

Dated:11-12-2012.
Read the following:-

- 1) G.O.Ms.330, PR&RD(Progs.II) Dept,dt. 17.09.2010.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W3/DEE.V/PMGSY/ AP IX-LB 05/09, dated 28-09-2012.

<<>>

O R D E R:

por

In the circumstances reted by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal hereby grant Post facto Extension of Agreement Time upto 21-10-2012 for a period of 116 days without penalty in respect of works "Construction of bridge across Vattigadda vagu on Dusariam to Subbampadu road at Km 1/2 + 150 and Construction of bridge across china kalva on the road from Mollimetla to Labbarthi in East Godavari District" under PMGSY Phase IX as the delay is not attributed to the Contractor, the delay is due to non availability of sand.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAHMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), East Godavari District.

Copy to:

The PS to Hon'ble Min.(PR&RWS).
Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER.